

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Medium Irrigation – APILIP- Modernization of Wyra Medium Irrigation Project, Wyra (V), Wyra (M), Khammam District– Revised Administrative Approval for an amount of Rs.65,18,76,833/- under APILIP with JICA funds - Accorded-Orders Issued.

IRRIGATION & CAD (MIG) DEPARTMENT

G.O. Rt. No. 322

Dated:28 .03. 2013

Read the following:

1. From the Commissioner, CAD, Hyderabad, Lr. No. Com/ CAD/ APILIP/ DEE-I/ 183/ 2012, dated:16.11.2012.
 2. From the Commissioner, CAD, Hyderabad, Lr. No. Com/ CAD/ APILIP/ DEE-I/ 183/ 2012, dated:01.01.2013.
-

ORDER:

In the references read above, the Commissioner, CAD, Hyderabad while submitting the Revised Estimate for the work of Modernization of Wyra Medium Irrigation Project, Wyra (V), Wyra (M), Khammam District for Rs.6518.77 Lakh has stated that the above work was taken up under phase-II APILIP with JICA funds and they have accorded administrative approval for Rs.5042.00 Lakh. The estimate was technically sanctioned for Rs.5042.00Lakh. The work was entrusted to M/s Sri Satya Sai Infrastructures Pvt., Ltd., Hanamkonda for Rs.47,85,92,373/- with a less tender premium of (-) 1.10% which works out to Rs.47,33,27,857/-. The completion period for the work was 30 months.

2. The Commissioner, CAD, Hyderabad, has further stated that the Engineer-in-Chief, Medium Irrigation has sanctioned the Revised Estimate-II for Rs.5718.00Lakh (within 15%) to the above work.

3. The Engineer-in-Chief, Medium Irrigation, has further stated that during the execution of work certain deviations have occurred in head works and canal works and due to incorporation of the Price Adjustment amount in the R.E the percentage excess over sanctioned works is exceeding more than 15 % excess. Further, the Engineer-in-Chief stated that the Commissioner, CAD informed that the revised cost estimates beyond permissible limit for the works under APILIP, should obtain Revised Administrative Approval of the Govt., before making any expenditure. Accordingly, the Engineer-in-Chief has submitted the Revised Estimate amounting to Rs.6518.77 Lakh.

Contd.....p.2

The overall R.E details are as follows:

Original Administrative Approval	:Rs.5042.00 Lakh
R.E now submitted	:Rs.6518.77 Lakh
Excess Amount	:Rs.1476.77 Lakh
%Excess	:Rs.(+) 22.65%

4. Government after careful consideration of the matter, hereby accord revised administrative approval for Rs.65,18,76,833/- (Rupees Sixty five Crore eighteen lakh seventy six thousand and eight hundred thirty three only) for the work of Modernization of Wyra Medium Irrigation Project, Wyra (V), Wyra (M), Khamam District.

5. The Expenditure for the said work shall be debited to the Head of account: "MH 2700-M&MI-80 General-MH 800 O.E-GH (03) EAP- SH (19) rehabilitation of Medium Irrigation projects – 530 Major works".

6. The Engineer-in-chief, Medium Irrigation and the Commissioner, CAD, are requested to take further necessary action accordingly.

7. This order issues with the concurrence of Finance (Expr: P.W-I) Dept. vide their U.O. No.3099/ a1/ Exp. PW-I/13, dated: 12.03.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**AJOYENDRA PYAL
SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To
The Commissioner, CAD, Jalasoudha Buildings, Errummanzil, Hyderabad.
The Engineer-in-Chief, Medium Irrigation, I & CAD Department, Jalasoudha, Hyderabad,

Copy to:

The Finance (Exp: PW.I) Department.
The OSD to M (MI, APSIDC, LI, GWD & WALAMTARI).
The P.S to Special Chief Secretary to Govt. (I) I&CAD Dept.
The P.S to Spl. Secretary to Govt. (Irrigation)
SF/ Spare

//FORWARDED:: BY ORDER//

SECTION OFFICER